APPLICATION PRIMARY CHECK LIST

DEVE	LOPMENTCouncil File No:						
SUBD	/DEV. APPROVAL DATE (s)						
DESIG	GN DOCUMENTATION LODGED BY						
CONT	ACT PERSON PHONE						
1.	<u>DRAINAGE</u>						
(a)	Design ARI Major Q						
(b)	Have Major Flowpaths been identified & checked?						
(c)	Have easements been identified?						
(d)	Have calculations and schematic drawings been provided?						
(e)	Does the Design ARI comply with Council Guidelines?						
(f)	Are the outlets of drainage line(s) shown to be free draining?						
(g)	Does the road and intersection design align/compatible/consistent with the drainage design?						
2.	<u>ROADWORKS</u>						
(a)	Approved Road Names, Road Reserve and design widths						
	(i)						
(b)	Do all road grades comply with Council Guidelines?						
(c)	Have intersections visibility been checked?						
(d)	Has sight distance information been provided?						
(e)	Have the intersection pavement contours been provided?						
(f)	Has a traffic management plan been provided complying with the Guidelines?						
(g)	Is there sufficient extent and length of road shown to enable review and construction?						

3.	WATER SUPPLY					
(a)	Are all Watermains on 2.5m alignment?					
(b)	Are all Hydrants opposite property lines?					
(c)	Are all Valves on the through property line?					
(d)	Are all allotments serviced?					
(e)	Have conflicts with all other services been checked?					
4.	<u>SEWERAGE</u>					
(a)	Are sewers on 1.5metre alignment on front/rear boundary and 1.0metre alignment on side boundaries?					
(b)	Have non standard alignments been identified/marked clearly on drawings?					
(c)	Have conflicts with all other services been checked?					
(d)	Have easements been provided for sewers located at below 2.0m depth?					
(e)	Have easements been provided for rising main in private property?					
,	even provided tot rooms main in private property					
5.	ENVIRONMENTAL MANAGEMENT					
(a)	Has an Environmental Management Plan been included?					
(b)	Has particular attention been given to steep slopes on the site?					
6.	ELECTRICITY, TELEPHONE & LIGHTING					
(a)	Has the electricity authority been supplied with the proposed layout?					
(b)	Has the telecommunications authority been supplied with the proposed layout?					
(c)	Have the lighting requirements of all intersections, traffic management devices and connecting pathways been provided?					
7.	APPROVAL CONDITIONS					
(a)	Have the requirements of each Council approval condition been considered and incorporated into the design where applicable?					
8.	TESTING SCHEDULE					
(a)	Has a testing programme been submitted for approval to cover the critical items of work?					
	SIGNATURE DATE					
	Name of Signatory Position					
	On Behalf of (Name of Designer)					
	RPEQ NO.					
	QA ACCREDITATION					